

# Suncoast Paving, Inc.

**800 ANCLOTE ROAD • TARPON SPRINGS, FL 34689-6603**

**(727) 938-2411**

**WWW.SUNCOASTPAVING.COM**

**FAX (727) 938-4563**

## Leesburg Wildwood Trail Request For Time Extension

Date: March 6, 2013

Attn: Jimmy Feagle


Project Info: FIN# 424444-1-58-01, Contract AQL68, FAP# 8887-951-A

Jimmy: Below is a list of occurrences which delayed our performance for the work for the above referenced project for which we are requesting an extension of time as itemized for each item:

1. During the weekend prior to October 29, 2012, on the Gardenia Trail portion by Carver Elementary School, many of our survey stakes were vandalized requiring restaking by Beesley Construction. Delay – 2 Days.
  2. The project layout design of the north end of Gardenia Trail caused a direct conflict with existing electrical boxes causing a safety hazard. This portion of the trail was realigned by Beesley Construction. Delay – 1 Day.
  3. During the Christmas Holiday break, our survey stakes on Gardenia Trail referenced in item 1. were again vandalized requiring restaking by Beesley Construction. Delay – 2 Days.
  4. In the location that the Trail crosses Colonial St., the design grades of the concrete approaches did not tie in properly to the existing cross slope of the street. To minimize reconstruction work on Colonial Street, Beesley Construction re-staked and re-aligned approximately 200 lf of the Trail. Delay – 5 Days.
  5. Due to a conflict with an existing shallow clay sanitary sewer line, Beesley Construction re-aligned the sidewalk that connects the Leesburg Trail to Berry Park. Delay – 2 Days.
  6. Beesley Construction experienced numerous delays while trying to obtain the building permit for the shade structure. The City of Leesburg Building Department required substantial revisions to the plan design and substantial additional information to release the permit. This required many trips to the City office and time spent gathering and revising information. Delay – 14 Days.
- Total Delay – 26 Days.

Suncoast Paving, Inc. accepts this time extension as full and final compensation for this work.

We appreciate your consideration in this matter.



Joe Martin, Senior Estimator  
Suncoast Paving, Inc.